



QS-508 Validation Summary DriAmp Product Line

Executive Summary

The DriAmp manufacturing process is validated according to QS-501 *Validation Master Plan for the Mesa Labs, Inc., Bozeman Manufacturing Facility 625 Zoot Way.*

The DriAmp manufacturing process, under anticipated conditions, will consistently produce product that meets pre-determined specification requirements.

Process Performance Qualification

Process Performance Qualification (PPQ) conducted under Protocol #PQ180206P *Performance Qualification for the Manufacture of DriAmp.* This PPQ qualifies manufacturing of catalog number DH/50 at 625 Zoot Way, Bozeman MT 59718.

Validation Lots

DH/50; log 6 50ct/box, Lot DH-162

DH/50; log 6 50ct/box, Lot DH-163

DH/50; log 6 50ct/box, Lot DH-164

Rationale for selection of products

DriAmp manufacturing is a multi-phase process: dispensing of sand into ampoules, inoculation of sand filled ampoules, sealing the filled ampoules and qualification testing. The sand filling phase consists of dispensing a known volume of sand into glass ampoules. The inoculation phase consists of distributing a known quantity of bacteria into the sand filled ampoules. Then the filled ampoules are flame sealed using a Cozzoli sealing machine. Once sealed, the ampoules are subjected to qualification testing consisting of population and dry heat resistance testing. The results are used to generate the label claim for each lot of DriAmp. Satisfactory completion of the qualification testing results in release of DriAmp for distribution.

- The components used to manufacture these lots are representative of the components used to manufacture all lots of DriAmp.
- The 3 runs were considered sufficient to simulate conditions that will be encountered during routine manufacturing, such as start-up, shut-downs, breaks, and manufacturing over multiple days.

As compared to the manufacturing process prior to transfer to the new facility, there were no changes to the manufacturing process, no changes to specifications, and no changes to components or component suppliers. Procedures were renumbered to align with the quality system, and a number of minor changes occurred to allow for slightly different workflow in the new facility; they otherwise remained unchanged.

Acceptance criteria and results

Three consecutively manufactured lots meeting the criteria provided below were required to confirm that the DriAmp manufacturing process, under anticipated conditions, will consistently produce product that meets pre-determined specification requirements.

For the QA final inspection per QSWI-103, the Acceptable Quality Level (AQL) for acceptability of a particular lot's inclusion in this qualification was based on criticality and frequency of the defect. If the lot in question fell within these established limits it was deemed acceptable for use as a validation lot. The defects were divided into two tiers. Defects considered *Critical to Performance* were assigned an AQL of 99%. Defects considered as having *No Impact to Performance* were assigned an AQL of 95%. Results are reported below for each validation lot.

| DH/50, Lot DH-162 | | |
|---|--|-----------|
| Critical to Performance | Results | Pass/Fail |
| Population on assayed ampoule must be the targeted population log: Log6 | 2.9x10 ⁶ | PASS |
| Dry heat resistance must be greater than 2.0minutes. | 6.2minutes | PASS |
| Labeling, specific to product traceability (species, lot number and expiration) | 0 labeling errors | PASS |
| No Impact to Performance | Results | Pass/Fail |
| Inclusion of C of A in package | 0 packages without a C of A | PASS |
| Quantity per box: 50pk box | Confirmed to be within acceptable range | PASS |
| No breakage visible inside the package | No visible breakage was identified during final inspection | PASS |

| DH/50, Lot DH-163 | | |
|---|--|-----------|
| Critical to Performance | Results | Pass/Fail |
| Population on assayed ampoule must be the targeted population log: Log6 | 2.8x10 ⁶ | PASS |
| Dry heat resistance must be greater than 2.0minutes. | 5.2minutes | PASS |
| Labeling, specific to product traceability (species, lot number and expiration) | 0 labeling errors | PASS |
| No Impact to Performance | Results | Pass/Fail |
| Inclusion of C of A in package | 0 packages without a C of A | PASS |
| Quantity per box: 50pk box | Confirmed to be within acceptable range | PASS |
| No breakage visible inside the package | No visible breakage was identified during final inspection | PASS |

| DH/50, Lot DH-164 | | |
|---|--|-----------|
| Critical to Performance | Results | Pass/Fail |
| Population on assayed ampoule must be the targeted population log: Log6 | 2.5x10 ⁶ | PASS |
| Dry heat resistance must be greater than 2.0minutes. | 6.6minutes | PASS |
| Labeling, specific to product traceability (species, lot number and expiration) | 0 labeling errors | PASS |
| No Impact to Performance | Results | Pass/Fail |
| Inclusion of C of A in package | 0 packages without a C of A | PASS |
| Quantity per box: 50pk box | Confirmed to be within acceptable range | PASS |
| No breakage visible inside the package | No visible breakage was identified during final inspection | PASS |

Deviations to protocol

There were no deviations encountered during the execution of protocol PQ180206P.

Method Verification

The following Compendial Method Verifications were completed as part of this protocol:

- Population assay testing of paper carrier biological indicators per ISO 11138-1
- Dry heat resistance testing on paper carrier biological indicators per ISO 11138-4

Equipment Qualification

The following equipment qualifications were completed in order to execute this protocol:

| Equipment Number | Equipment | Qualification document(s) | Protocol Deviations | Conclusion |
|------------------|--------------------------------|---------------------------|---------------------|--|
| STZ-101 | Steam Autoclave | STZ101-IOQ-001 | None | The Steam Autoclave has been installed successfully. The installation, operation, and performance criteria have been met. |
| | | STZ101-PQ-003 | None | |
| LFM-104 | Cozzoli Liquid Filling Machine | LFM104-IOQ-001 | None | The Cozzoli liquid filling machine has been installed successfully. The installation and operation qualification criteria have been met. |

| Equipment Number | Equipment | Qualification document(s) | Protocol Deviations | Conclusion |
|------------------|-----------------------|---------------------------|---------------------|---|
| RES-104 | Dry Heat Resistometer | RES104-IOQ-001 | None | The Dry Heat resistometer has been installed successfully. The installation and operation qualification criteria have been met. |
| RES-107 | Dry Heat Resistometer | RES107-IOQ-001 | None | The Dry Heat resistometer has been installed successfully. The installation and operation qualification criteria have been met. |
| INC-103 | 30-35°C Incubator | INC103-IOQ-001 | None | The 30-35°C incubator has been installed successfully. The installation and operation qualification criteria have been met. |
| INC-112 | 36-38°C Incubator | INC112-IOQ-001 | None | The 36-38°C incubator has been installed successfully. The installation and operation qualification criteria have been met. |
| INC-115 | 52-56°C Incubator | INC115-IOQ-001 | None | The 52-56°C incubator has been installed successfully. The installation and operation qualification criteria have been met. |

Utility Qualification

The following utility qualifications were completed in order to execute this protocol:

| System Number | Utility | Qualification document(s) | Protocol Deviations | Conclusion |
|---------------|-----------------------|---------------------------|---------------------|---|
| AIR-101 | Compressed Air System | AIR101-IOQ-001 | None | The Compressed Air System has been installed successfully. The installation and operation qualification criteria have been met. |

| | | | | |
|---------|--------------------|----------------|--|---|
| STM-101 | Steam System | STM101-IOQ-001 | None | The Steam System has been installed successfully. The installation and operation qualification criteria have been met. |
| WPU-101 | RO/DI Water System | WPU101-IOQ-001 | None | The RO/DI Water System has been installed successfully. The installation and operation qualification criteria have been met. |
| | | WPU101-PQ-002 | Six deviations, described below. No impact to protocol | The RO/DI water system meets acceptance criteria. Data confirmed that the system generates water that meets or exceeds Type II RO/DI water specifications |

Deviations to WPU101-PQ-001:

- WPU-101-PQ-001-D-01 was opened to document that microbial data gathered before 11 Jul 2017 were determined to be invalid, as it was discovered that the filters used for testing were not sterile. No impact to the protocol; the required 30 business days of testing was completed.
- WPU101-PQ-001-D-02 was opened for using expired test strips to record the ozone levels. Data were invalidated. No impact to the protocol; the required 30 business days of testing were completed.
- WPU101-PQ-001-D-03 was opened for having a detectable level of ozone present in the water when ozone wasn't being generated. Data was invalidated. No impact to protocol; the reason ozone was detected was that Facilities had run the ozone cycle less than 90 minutes before the testing was performed.
- WPU101-PQ-001-D-04 was opened to document that the form used to record data for this study included an action limit for a sampling point before the RO tanks. No action limit should have been set, as this data was being gathered for information only, is not part of the RO system, and was not included in the performance qualification. No impact to the protocol, as all data required for the protocol were gathered and are reported.
- WPU101-PQ-001-D-05 was opened to document that all microbial testing was performed at 10 Evergreen Drive instead of at 625 Zoot Way. No impact to protocol; testing was performed and documented according to procedures and forms identified in the protocol.
- WPU101-PQ-001-D-06 was opened to document that microbial samples were incubated at room temperature instead of in a 20-25°C incubator as specified in the protocol. No impact to protocol; room temperatures were confirmed to have remained within 20-25°C for the period of the study.

Standard Operating Procedures

The protocol was executed under the following standard operating procedures:

| Document Number | Revision | Title |
|-----------------|----------|---|
| LP-203 | 4 | Preparation of Proprietary Media for Product |
| LP-205 | 3 | Preparation of Spore Dilutions for Production |
| LP-211 | 1 | Manufacture of DriAmp |
| LP-302 | 3 | Resistance Determination of Biological Indicators |
| LP-305 | 3 | Population Assay of Biological Indicator Products |
| LP-306 | 1 | Population Assay on Non-Cellulose Carriers |
| LP-418 | 2 | Operation of Dry Heat Ovens |
| LP-434 | 1 | DriAmp Filling Machine |
| AP-201 | 4 | Packaging of Product |
| QSWI-103 | 1 | QA Release of Finished Product Inventory |

Training

The operators in the table below completed qualification training on the SOPs identified above during the PPQ.

| Operator | Procedure(s) | Status of read-and-understand training on SOPs | Status of qualification training on SOPs |
|----------|--|--|--|
| CBr | LP-203, LP-434 | Complete | Complete |
| NA | LP-205, LP-211, LP-302, LP-305, LP-306, LP-418, LP-434 | Complete | Complete |
| DS | LP-302, LP-306, LP-418 | Complete | Complete |
| EA | LP-306 | Complete | Complete |
| AS | LP-302, LP-306, LP-418 | Complete | Complete |
| JK | LP-203 | Complete | Complete |
| KG | LP-203 | Complete | Complete |
| CBe | LP-203 | Complete | Complete |
| JS | AP-201 | Complete | Complete |
| EA | AP-201 | Complete | Complete |
| BT | AP-201 | Complete | Complete |
| AT | AP-201 | Complete | Complete |
| DG | AP-201 | Complete | Complete |
| DF | AP-201 | Complete | Complete |
| KN | AP-201 | Complete | Complete |
| GS | AP-201 | Complete | Complete |
| HR | AP-201 | Complete | Complete |
| KR | AP-201 | Complete | Complete |
| JW | AP-201 | Complete | Complete |
| VK | AP-201 | Complete | Complete |
| KM | AP-201 | Complete | Complete |
| ED | AP-201 | Complete | Complete |


Approvals:

Validation: 
Kurt McCauley - Director of Manufacturing

Date: 09 Jul 2018

Production: 
Robert Bradley - Director of Manufacturing

Date: 09 Jul 2018

QA: 
Joe Wilson - QA Manager

Date: 09 Jul 2018